

| ID | Task Name | Duration | Start | Finish | Aug 7, '22 | | | | | | | Aug 14, '22 | | | | | | | Aug 21, '22 | | | | | | |
|----|---|----------|-------------|-------------|------------|---|---|---|---|---|---|-------------|---|---|---|---|---|---|-------------|---|---|---|---|---|---|
| | | | | | S | M | T | W | T | F | S | S | M | T | W | T | F | S | S | M | T | W | T | F | S |
| 1 | Build construction barrier panels | 3 days | Mon 8/8/22 | Wed 8/10/22 | | | | | | | | | | | | | | | | | | | | | |
| 2 | Move/Install construction barrier panels | 5 days | Mon 8/8/22 | Fri 8/12/22 | | | | | | | | | | | | | | | | | | | | | |
| 3 | Structural Steel - Exploratory Prep Work | 2 days | Mon 8/8/22 | Tue 8/9/22 | | | | | | | | | | | | | | | | | | | | | |
| 4 | Structural Steel - Shop Drawings | 8 days | Wed 8/10/22 | Fri 8/19/22 | | | | | | | | | | | | | | | | | | | | | |
| 5 | Column Repair - Shoring (W.I. 6.6 and 6.7) | 9 days | Tue 8/9/22 | Fri 8/19/22 | | | | | | | | | | | | | | | | | | | | | |
| 6 | Column Repair - Demolition (W.I. 6.6 and 6.7) | 7 days | Thu 8/18/22 | Fri 8/26/22 | | | | | | | | | | | | | | | | | | | | | |
| 7 | Field Measure and Fabrication | 5 days | Mon 8/22/22 | Fri 8/26/22 | | | | | | | | | | | | | | | | | | | | | |