

Hanover St Garage Restoration

Wed 2/1/23

ID	Task Name	Duration	Start	Finish	Jan 2023							Feb 5, '23		Feb 12, '23									
					M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F
1	Concrete Repairs - Underside of Level 2- Demolition (4.1, 4.2)	5 days	Mon 1/30/23	Fri 2/3/23	█																		
2	Concrete Repairs - Level 2 - Demolition (W.I. 3.1, 3.3, 3.6)	3 days	Mon 1/30/23	Wed 2/1/23	█																		
3	Concrete Repairs - Level 2 - Rebar and Prep (W.I. 3.1, 3.3, 3.6)	3 days	Wed 2/1/23	Fri 2/3/23			█	█															
4																							
5	Standpipe Sub	3 days	Mon 1/30/23	Wed 2/1/23	█																		
6	Fire Standpipe Replacement - Vertical Standpipe Installation	2 days	Mon 1/30/23	Tue 1/31/23	█																		
7	Air Test	1 day	Wed 2/1/23	Wed 2/1/23			█																
8	Hydro Test (TBD - Weather Dependent)	1 day			█																		
9																							
10	Cold Weather Delay	10 days	Mon 2/6/23	Fri 2/17/23																			