

Hanover St Garage Restoration

Mon 7/10/23

ID	Task Name	Duration	Start	Finish	Jul 9, '23	S	M	T	W	T	F	S	Jul 16, '23	S	M	T	W	T	F	S	Jul 23, '23	S	M	T	W	T	F	S
1	Expansion Joint - R/R Winged Joint (W.I. 10.3) - Levels 2 & 3	1 day	Wed 7/12/23	Wed 7/12/23																								
2	Caulking/Sealant Work Level 2 (W.I. 11.1, 11.2, 11.4)	4 days	Mon 7/10/23	Thu 7/13/23																								
3	Change Phases/Move Temp Walls - Level 2	4 days	Mon 7/17/23	Thu 7/20/23																								
4	Install Shoring - Level 3 Repairs	4 days	Mon 7/24/23	Thu 7/27/23																								
5	Additional Partial Depth Repairs - Level 2 (W.I. 3.1)	2 days	Mon 7/10/23	Tue 7/11/23																								
6																												
7																												
8																												
9	Masonry Repairs - South Elevation	2 days	Mon 7/10/23	Tue 7/11/23																								
10	Masonry Repairs - North and West Elevations	6 days	Wed 7/12/23	Thu 7/20/23																								
11	Steel Repairs - 46.1D/46.2	1 day	Tue 7/11/23	Tue 7/11/23																								
12	Steel Repairs - 46.1D	4 days	Mon 7/24/23	Thu 7/27/23																								